

# Hg Delivery System Fabrication Status

**V.B. Graves**


**P.T. Spampinato**

**Muon Collaboration Friday Meeting**

**May 5, 2006**


# Fabrication Packages

- All fabrication drawings completed
- Baseplates – UMiss
- Syringe pump – Airline Hydraulics
- Sump tank & piping – Airline Hydraulics
- Secondary containment box – Princeton U.
- Hg jet chamber & secondary containment sleeve – TBD
- Initial SS Hg nozzle & piping – TBD
- Final Ti nozzle / piping & beam windows - TBD




# Baseplates

- Primarily fabricated from Al 6061-T6
- All procured items received
- Fabricated items cut to size, in queue for welding



# Syringe Pump & Sump Tank Piping



- **Pump operational & tested**
  - Final modifications in progress
  - Non-magnetic tie rods in transit to AHC
- **Added sump tank / piping to original work scope**
- **AHC expects system ready to ship by May 19**






# Hg Jet Chamber & Secondary Containment Sleeve

- Both components SS316L
- Bids have been received & are being evaluated
  - Single procurement



## SS Nozzle & Piping

- Initial testing will incorporate SS components rather than Ti for cost & schedule benefits
- Two configurations being fabricated
  - Reducer before 180° bend
  - Reducer after 180° bend
- Test both at ORNL, hopefully eliminate changes at MIT
- Vendor TBD, possibly Princeton U.





## Ti Nozzle/Piping & Beam Windows

- **In-beam nozzle flange & beam windows must be fabricated from Ti6Al4V**
- **Prefer that entire Hg supply assembly be fabricated from Ti to eliminate dissimilar metals issues**
- **Bids requested based on current design of Ti components**
  - Possible long delivery times
  - Ti material has been procured by Princeton
  - May require two fabricators, one for machining & one for welding





## Conclusions

- **Most Hg delivery system components either in fabrication or close to being awarded**
- **Titanium fabricator search continuing, awaiting bids from several vendors**
- **Expect working syringe system at ORNL by end of May**
- **Control system development will continue upon receipt of syringe hardware**